



ALAMO REGIONAL MOBILITY AUTHORITY COUNTY OF BEXAR



Project: Evans Road Phase II – Non-Tolled (BC08)



Limits: TPC Parkway to Hanging Oak

Contractor: Jordan Foster Const. Co.

Engineer: HNTB

Construction Cost: \$8,584,414.76

Construction NTP: 11/11/19

Contract Completion Date: 12/10/21

Projected Completion Date: 08/01/21

Scope: Expand from an existing two-lane roadway to a four-lane roadway consisting of two 12-foot travel lanes with four-foot shoulders in each direction.

Status: 79% Paid Out, 67% Time used

Monthly Activity:

- Project is currently delayed waiting on a CPS line to be relocated
- Work continues on the SAWS water main



Updated: April 15, 2021