



PUBLIC WORKS DEPARTMENT

Project: **Babcock Phase V**


Precinct: 3

Location / Limits:

From Camp Bullis to Heuermann (Kyle Seale Pkwy to Camp Bullis Rd).

Scope:

Reconstruction of Babcock Rd to include two travel lanes and four-foot shoulders. Roadway reconstruction will provide unflooded access to this segment of roadway and will include the construction of four bridges and a bridge class culvert.



Status: Construction (88 %)

Additional Information:

Consultant: TEDSI

Contractor: J3 Companies LLC

Construction Cost: \$ 8,573,703.95

Joint Bid: CPS & SAWS

Bid Opening: July 1, 2013

Construction Start: Nov. 19, 2013

Construction End Date: 3 Q 2016

With Flood Control Component



PUBLIC WORKS DEPARTMENT

Project: **Borgfeld Dr Phase II**

Precinct: 3


Location / Limits:

From Timberline Dr to FM 2696 (Blanco Rd) including Old Blanco Rd south of Borgfeld Drive.

Scope:

The project consists of 2 miles of roadway reconstruction to two-12 ft. travel lanes in each direction designated turn lanes at intersections, two 4-foot shoulders and necessary drainage.

Status: Bidding



Additional Information:

Consultant: CDS Muery Services

Contractor: TBD

Construction Cost: \$ 11,000,000

Joint Bid: TBD

Advertise Date: 4 Q 2016

Construction Start Date: 3 Q 2016

Construction End Date: 3 Q 2018



PUBLIC WORKS DEPARTMENT

Project: **Bulverde Rd Phase IV**

Precinct: 3


Location / Limits:

Expansion of Bulverde Rd from Marshall Road to approximately 6,300 ft. north.

Scope:

Project will expand the existing two lane rural roadway section to an urban roadway section consisting of two 12 foot travel lanes in each direction with a 14 foot center median/turn lane within an 86' ROW (Typical).

Status: Design (90%)



Additional Information:

Consultant: LAN Inc.

Contractor: TBD

Construction Cost: \$ 7,631,293

Joint Bid: SAWS , CPS Gas

Advertise Date: 2 Q 2017

Construction Start Date: 3 Q 2017

Construction End Date: 2 Q 2018

MPO Project



PUBLIC WORKS DEPARTMENT

Project: **Bulverde Rd Pedestrian Amenities**

Precinct: 3


Location / Limits:

Bulverde Rd from Evans Rd to TPC Pkwy.

Scope:

The proposed project will involve the installment of pedestrian amenities within the existing 86 foot Bulverde Road right-of-way for the benefit of pedestrians stretching 5,684 linear feet.

Status: Construction (17 %).



Additional Information:

Consultant: Klotz Associates

Contractor: Tropical Contracting Co

Construction Cost: \$ 769,363

Joint Bid: N/A

Advertise Date: 1 Q 2016

Construction Start Date: 2 Q 2016

Construction End Date: 4 Q 2016



PUBLIC WORKS DEPARTMENT

Project: **Evans Rd Phase I**

Precinct: 3


Location / Limits:

From Bulverde Rd to TPC Parky.

Scope:

Project will expand the existing two-lane rural roadway section to a three-lane rural roadway section consisting of 12-foot travel lanes in each direction, a 14 ft. continuous left turn lane and 4 ft. shoulders within an 60' ROW spaced (typical).

Status: Detail Design.



Additional Information:

Consultant: CDS Muery Services

Contractor: TBD

Construction Cost: \$ 9,200,000

Joint Bid: SAWS, CPS

Advertise Date: 2 Q 2017

Construction Start Date: TBD

Construction End Date: TBD

Project ARMA with Vehicle Registration Fee



PUBLIC WORKS DEPARTMENT

Project: **Evans Rd @ Green Mountain Rd**
Traffic Signal


Precinct: 3

Location / Limits:
Traffic Signal

Scope:

Signalization of the intersection of Evans Rd at West Green Mountain, including but no limited to, intersection traffic signals installed on timber pole to create a four-way signalized intersection.

Status: Construction (90%).



Additional Information:

Consultant: Pape –Dawson

Advertise Date: February 12, 2016

Contractor: SAECO

Construction Start Date: 2 Q 2016

Construction Cost: \$ 102,992

Construction End Date: 3 Q 2016

Ancillary Agreement with Alamo Concrete Co



PUBLIC WORKS DEPARTMENT

Project: **Marshall Rd**

Precinct: 3


Location / Limits:

From US 281 expressway overpass to Bulverde Rd.

Scope:

Roadway widening approximately 4700 LF of Marshall Rd from its existing two-lane section to a typical section that will provide operational improvements, added capacity or a combination of the two, with necessary drainage improvements, and anticipated bicycle/pedestrian amenities.

Status: Preliminary



Additional Information:

Consultant: Poznecki-Camarillo

Contractor: TBD

Construction Cost: \$ 3,000,000

Joint Bid: TBD

Advertise Date: TBD

Construction Start Date: TBD

Construction End Date: TBD