



ALAMO REGIONAL MOBILITY AUTHORITY
COUNTY OF BEXAR



Project: Candlemeadow – Non-Tolled (BC09)



Limits: Binz-Engleman to Foster Road
Contractor: TBD
Engineer: LNV, Inc
Construction Cost: \$4,871,176
Construction NTP: Anticipated September 2020
Contract Completion Date: TBD
Projected Completion Date: TBD
Scope: Reconstruct the existing roadway including two twelve-foot travel lanes, six-foot shoulders, curb and full width sidewalks for improved connectivity and safety.
Status: 0% Paid Out, 0% Time used
Monthly Activity:

- Received 100% Plans on June 26, 2020
- Advertising on July 12, 2020 & July 19, 2020.
- Non-Mandatory Pre-Bid Meeting on July 2, 2020.
- Bid Opening on August 21, 2020.

