ALAMO REGIONAL MOBILITY AUTHORITY

COUNTY OF BEXAR

Project: Old FM 471/Talley Road – Non-Tolled (BC02)

Limits: Old FM 471: Culebra Road (FM 471) to Culebra Road (FM 471). Talley Road: Culebra Road (FM 471) to Old Talley Road.

Contractor: Harper Brothers Const.

Engineer: Dannenbaum Engineering

Construction Cost: $16,599,644.50

Construction NTP: 11/25/19

Contract Completion Date: 04/28/22

Projected Completion Date: 05/11/22

Scope: Old FM 471: Reconstruct the existing roadway from a two-lane rural roadway to a two-lane roadway configuration west of Talley Road and a three-lane roadway configuration east of Talley Road. Talley Road: Expand the existing roadway from a two-lane rural roadway to various typical sections including a three-lane roadway configuration south of Old FM 471 and a five-lane roadway configuration north of Old FM 471.

Status: 18% Paid Out, 19.75% Time used

Monthly Activity:

- Adjusting Inlet Tops.
- Placing Concrete Curb, Curb Ramps, Sidewalks, and Driveways.
- Excavating Materials and Placing Embankment on Old FM 471.

Updated: *June 16, 2020*